

Site	Contractor	Description	Pre-Shutdown	Approximate Start Date	Approximate End Date	Collective Agreement/Work Schedule & Durations	Approximate Manpower	Other	Agent
International Paper (Grande Prairie)	CIMS	8 days	Apr-22	17-Apr-22	25-Apr-22		2 FM & 8-10 PF		
Hinton	CIMS	9-10 days	Looking to push later in the year						
Alpac	CIMS	16 days	Apr-22	26-Apr-22	11-May-22		20 PF	Steam Plant & Fiberline work, no defined scope yet	
Mercer Pulp Mill (Peace River)	CIMS	13 days	May-22	24-May-22	6-Jun-22		20	No defined scope yet. Steam plant & Fiberline 4th effect Evaporator Capital Project. Assuming 4 per shift.	
Nova Chemicals	Melloy	2-3 weeks		7-Aug-22	31-Aug-22	NMA	20-30		Neil Ferguson
	Ceda	PE1		20-Jun-22	31-Jul-22		12		
Lloydminster Refinery	Ed Ex	60 days	Mar-22	25-Apr-22	25-Jun-22	NMA	80		
Suncor Edmonton	Melloy		15-Mar-22	29-Mar-22	1-Jun-22	GPMC	Peak 325-350 STM/WLDS		Neil Ferguson
IOL Strathcona	Edmonton Exchanger			April	May	NMA	Peak 40		Neil Ferguson
Scotford	Worley	62 days	Nov.1 - Mar 14	28-Mar-22	14-May-22	GPMA	40		Pascal Contant
	Ed Ex	62 days	Nov.1 - Mar 15				240		
	Team	62 days							
	Chemco	62 days					40		
	Ceda	62 days					20		
NWR	Melloy	70 days		8-Aug-22	8-Oct-22	NMA	500- 800 UA total all Contractors	1.3 Million manhours	Pascal Contant
	Team	70 days							
Nutrien Redawater	Melloy	Guaze outage		1-Oct-22	17-Oct-22	NMA	50 UA		Pascal Contant
	Melloy	SA1 outage		26-May-22	30-Jun-22		80 UA		
Dow Fort Sask	Worley	Furnaces		4-Apr-22	28-May-22	NMA/GPMA	8 PF/2Wld per shift, 1 Instrument		Pascal Contant
		Frac		18-Apr-22	7-May-22		12-15 PF/2-4 Wld (days & nights), 1 Instrument (days)		
		P&U		2-May-22	27-May-22		TBD		
Suncor Base Plant	Worley	Boiler	Feb	7-Mar-22	TBA	GPMA	TBA		Terry Fraser
		Upgrader	April	Mid May	July		TBA		
		Extraction					TBA		
	Aptim	Cokers	May	28-Jun-22	150-200/30-40% Welders				
	Waiward	Tank Farm	Projects	Mid-May	July		TBD	On Going Project Work	
	Stuart-Olson Laird	Upgrader	April	May	July	GPMA	TBD		Terry Fraser
		Extraction							
Suncor Fire Bag	Melloy		April	16-May-22	July	GPMA	Nothing till fall SD		Terry Fraser
	Ceda						50 per shift	10 Apprentices for Chem washes	
	MacKay River						No scheduled SD at this time		Terry Fraser
	Fort Hills						TBD		
Syncrude		Syncrude		15-Jul-22	14-Sep-22	GPC/NMA	2,200 all craft	1.1 million manhour	Stu MacLeod
				4-Apr-23	4-Jun-23		1.6 million man hours		
				Fall - 09-03-2023			2,800 all craft		
							may combine 2022/2023 spring and fall -T/A together till late fall		
CNRL Horizon	Black & McDonald	Spring TA 2022	Mar 21 - May 15	15-May-22	17-Jun-22	GPMA/NMA	950 UA pipefitters/welders for all contractors		Stu MacLeod
	Altex								
	Clearwater								
	Team Industrial								
	AZZ WSI								
	Laird								
	Waiward Industrial								
TAMS									
Ceda	10 Apprentices for Chem washes								
CNRL Albion	TAMS	Spring TA 2022	March 7 - March 13	14-Mar-22	3-May-22	GPMA/NMA	160 PF & 36 B-Pressure Wld		Stu MacLeod