

Site	Contractor	Description	Pre-Shutdown	Approximate Start Date	Approximate End Date	Collective Agreement/Work Schedule & Durations	Approximate Manpower	Other	Agent
International Paper (Grande Prairie)	CIMS	8 days	Apr-22	17-Apr-22	25-Apr-22		2 FM & 8-10 PF		
Hinton	CIMS	9-10 days	Looking to push later in the year						
Alpac	CIMS	16 days	Apr-22	26-Apr-22	11-May-22		20 PF	Steam Plant & Fiberline work, no defined scope yet	
Mercer Pulp Mill (Peace River)	CIMS	13 days	May-22	24-May-22	6-Jun-22		20	No defined scope yet. Steam plant & Fiberline 4th effect Evaporator Capital Project. Assuming 4 per shift.	
Nova Chemicals	Melloy	2-3 weeks		7-Aug-22	31-Aug-22	NMA	20-30		Neil Ferguson
	Ceda	PE1		20-Jun-22	31-Jul-22		12		
Lloydminster Refinery	Ed Ex	60 days	Mar-22	25-Apr-22	25-Jun-22	NMA	80		
Suncor Edmonton	Melloy		15-Mar-22	29-Mar-22	1-Jun-22	GPMC	Peak 325-350 STM/WLDS		Neil Ferguson
IOL Strathcona	Edmonton Exchanger			April	May	NMA	Peak 40		Neil Ferguson
Scotford	Worley	62 days	Nov.1 - Mar 14	28-Mar-22	14-May-22	GPMA	40		Pascal Contant
	Ed Ex	62 days	Nov.1 - Mar 15						
	Team	62 days							
	Chemco	62 days							
	Ceda	62 days							
NWR	Melloy	70 days		8-Aug-22	8-Oct-22	NMA	500- 800 UA total all Contractors	1.3 Million manhours	Pascal Contant
	Team	70 days					Start date may vary		
Nutrien Redawater	Melloy	Guaze outage		1-Oct-22	17-Oct-22	NMA	50 UA	30 PF's for days & 10-15 Wld per shift with 10 being Alloy	Pascal Contant
	Melloy	SA1 outage		13-Jun-22	8-Jul-22		84 total including BM's		
Dow Fort Sask	Worley	Furnaces		4-Apr-22	28-May-22	NMA/GPMA	8 PF/2Wld per shift, 1 Instrument		Pascal Contant
		Frac		18-Apr-22	7-May-22				
		P&U		2-May-22	27-May-22				
Suncor Base Plant	Worley	Boiler	Feb	7-Mar-22	TBA	GPMA	TBD		Terry Fraser
		Upgrader	April	Mid May	July		TBA		
		Extraction					TBA		
	Aptim	Cokers	May	28-Jun-22	150-200/30-40% Welders				
	Waiward	Tank Farm	Projects	Mid-May	July		TBD		
	Stuart-Olson Laird	Upgrader	April	May	July	GPMA	TBD		Terry Fraser
		Extraction							
	Melloy								
Suncor Fire Bag	Melloy		April	16-May-22	July	GPMA	50 per shift	10 Apprentices for Chem washes	Terry Fraser
	Ceda								
	MacKay River						No scheduled SD at this time		Terry Fraser
	Fort Hills						TBD		
Syncrude		Syncrude		15-Jul-22	14-Sep-22	GPC/NMA	2,200 all craft	1.1 million manhour	Stu MacLeod
				4-Apr-23	4-Jun-23		1.6 million man hours		
				Fall - 09-03-2023			2,800 all craft		
							may combine 2022/2023 spring and fall -T/A together till late fall		
CNRL Horizon	Black & McDonald	Spring TA 2022	Mar 21 - May 15	15-May-22	17-Jun-22	GPMA/NMA	950 UA pipefitters/welders for all contractors		Stu MacLeod
	Altex								
	Clearwater								
	Team Industrial								
	AZZ WSI								
	Laird								
	Waiward Industrial								
TAMS									
Ceda	10 Apprentices for Chem washes								
CNRL Albion	TAMS	Spring TA 2022	March 7 - March 13	14-Mar-22	3-May-22	GPMA/NMA	160 PF & 36 B-Pressure Wld		Stu MacLeod