

Site	Contractor	Description	Pre-Shutdown	Approximate Start Date	Approximate End Date	Collective Agreement/Work Schedule & Durations	Approximate Manpower	Other	Agent	
International Paper (Grande Prairie)	CIMS	8 days	Apr-22	17-Apr-22	25-Apr-22		2 FM & 8-10 PF			
Hinton	CIMS	9-10 days	Looking to push later in the year							
Alpac	CIMS	16 days	Apr-22	26-Apr-22	11-May-22		20 PF	Steam Plant & Fiberline work, no defined scope yet		
Mercer Pulp Mill (Peace River)	CIMS	13 days	May-22	24-May-22	6-Jun-22		20	No defined scope yet. Steam plant & Fiberline 4th effect Evaporator Capital Project. Assuming 4 per shift.		
Nova Chemicals	Melloy	2-3 weeks		7-Aug-22	31-Aug-22	NMA	20-30		Neil Ferguson	
	Ceda	PE1		20-Jun-22	31-Jul-22		12			
Lloydminster Refinery	Ed Ex	60 days	Mar-22	25-Apr-22	25-Jun-22	NMA	80			
Suncor Edmonton	Melloy		15-Mar-22	29-Mar-22	1-Jun-22	GPMC	Peak 325-350 STM/WLDS		Neil Ferguson	
IOL Strathcona	Edmonton Exchanger			April	May	NMA	Peak 40		Neil Ferguson	
Scotford	Worley	62 days	Nov.1 - Mar 14	28-Mar-22	14-May-22	GPMA	40		Pascal Contant	
	Ed Ex	62 days	Nov.1 - Mar 15				240			
	Team	62 days								
	Chemco	62 days					40			
	Ceda	62 days					20			
NWR	Melloy	70 days		8-Aug-22	8-Oct-22	NMA	500- 800 UA total all Contractors	1.3 Million manhours	Pascal Contant	
	Team	70 days					Start date may vary			
	Edmonton Exchanger									
Nutrien Redawater	Melloy	Guaze outage		1-Oct-22	17-Oct-22	NMA	50 UA	30 PF's for days & 10-15 Wld per shift with 10 being Alloy	Pascal Contant	
	Melloy	SA1 outage		13-Jun-22	8-Jul-22		84 total including BM's			
Dow Fort Sask	Worley	Furnaces		4-Apr-22	28-May-22	NMA/GPMA	8 PF/2Wld per shift, 1 Instrument	12-15 PF/2-4 Wld (days & nights), 1 Instrument (days)	Pascal Contant	
		Frac		18-Apr-22	7-May-22					
		P&U		2-May-22	27-May-22		TBD			
Suncor Base Plant	Worley	Boiler	Feb	7-Mar-22	TBA	GPMA	TBA		Terry Fraser	
		Upgrader	April	Mid May	July		TBA			
		Extraction		May	28-Jun-22		150-200/30-40% Welders			
	Aptim	Cokers								
	Waiward	Tank Farm	Projects	Mid-May	July		TBD			On Going Project Work
Suncor Fire Bag	Stuart-Olson Laird	Upgrader	April	May	July	GPMA	TBD		Terry Fraser	
		Extraction								
	Melloy									
Suncor Fire Bag	Melloy		April	16-May-22	July	GPMA	Nothing till fall SD	10 Apprentices for Chem washes	Terry Fraser	
						50 per shift				
	Ceda									
	MacKay River						No scheduled SD at this time		Terry Fraser	
	Fort Hills						TBD			
Syncrude		Syncrude		15-Jul-22	14-Sep-22	GPC/NMA	2,200 all craft	1.1 million manhour	Stu MacLeod	
				4-Apr-23	4-Jun-23			1.6 million man hours		
				Fall - 09-03-2023				2,800 all craft		
								may combine 2022/2023 spring and fall -T/A together till late fall		
CNRL Horizon	Black & McDonald	Spring TA 2022	Mar 21 - May 15	15-May-22	17-Jun-22	GPMA/NMA	950 UA pipefitters/welders for all contractors		Stu MacLeod	
	Altex									
	Clearwater									
	Team Industrial									
	AZZ WSI									
	Laird									
	Waiward Industrial									
TAMS										
Ceda						10 Apprentices for Chem washes				
CNRL Albion	TAMS	Spring TA 2022	March 7 - March 13	14-Mar-22	3-May-22	GPMA/NMA	160 PF & 36 B-Pressure Wld		Stu MacLeod	